

SC 170 Widening – File #7.036938A

Project Description

Widening of SC 170 from SC 46 to US 278 (approx. 4.9 miles). Improvements include multi-use paths, signalization and raised median to preserve trees.

Contractor Cleland Site Prep, Inc., of Ridgeland, SC

Contract Amount \$16,347,182

<u>Funding</u>	SCTIB	\$24,900,000
	Beaufort County 1% Sales Tax	\$ 2,000,000
	Southern Beaufort County Road Impact Fees	\$ 1,000,000

<u>Costs to Date</u>	Encumbered Expenditures	\$11,966,337
	Total Paid Expenditures	\$15,681,528

Total SCTIB Reimbursement \$13,675,883 Total Payments Received/Requested from SCTIB (Reimbursement Requests 1 thru 6)

SC 170 Widening – File #7.036938A

Project Status

Traffic has been shifted to the Stage 2 configuration South of the Bluffton Parkway.

The four timber boardwalks have been constructed.

All permanent sediment basins have been have been installed.

Tree wells have been installed at all impacted trees.

Portions of the new multi-use path have been opened to the public.

The majority of the culvert extension is in place and roadway construction across the wetland is underway.

Approximately 3.5 miles of curb & gutter has been installed.

Construction

	<u>% of Contract</u>	<u>% Complete</u>
Mobilization & Project Management	5.0%	83.3%
Earthwork includes Clearing, Grubbing, Moving Items, Demo	12.3%	75.4%
Storm Drainage & Culvert Extension	8.5%	52.0%
Curb & Gutter, Sidewalk, Drives & Timber Boardwalk	5.1%	43.9%
Stone Base, Asphalt & Paving	56.5%	28.6%
Guardrail & Fence	2.0%	17.9%
Erosion Control & Grassing	4.8 %	50.2%
Traffic Control & Signals	5.8%	32.3%



County of Beaufort, South Carolina
SC170 Widening Improvements
Concept Rendering

SC 170 WIDENING













