

SC 170 Widening – File #7.036938A

Project Description

Widening of SC 170 from SC 46 to US 278 (approx. 4.9 miles). Improvements include multi-use paths, signalization and raised median to preserve trees.

Project Status Substantial Completion on September 2, 2015

Contractor Cleland Site Prep, Inc., of Ridgeland, SC

Contract Amount \$16,692,185

<u>Funding</u>	SCTIB	\$24,900,000
	Beaufort County 1% Sales Tax	\$ 2,000,000
	Southern Beaufort County Road Impact Fees	\$ 1,000,000

Total SCTIB Reimbursement \$20,398,252 Total Payments Received/Requested from SCTIB (Reimbursement Requests 1 thru 9)





